

USDA - Forest Service

REPORT # , 11-06-08

**TIMBER SALE INSPECTION REPORT**

(FSH 2409.15, 13.12)

Forest: <b>Allegheny</b>	Weather Conditions: 50's, clear	Active Operations:	Yes <input type="checkbox"/>
District: <b>Marienville</b>			No <input checked="" type="checkbox"/>
Sale Name: <b>OGM Case 595 Deck Sale</b>	Equipment/Manpower:	Ground Conditions	Operable <input type="checkbox"/>
Contract #: 155952	Prentice loader, dozer		Inoperable <input type="checkbox"/>
Purchaser: <b>Shetler Lumber Co., Inc.</b>			Marginal <input checked="" type="checkbox"/>
Report Completed By: <b>David Cotterman</b>	Haul Road Conditions: drying, suitable		

**PAYMENT UNIT ACTIONS**

P.U.	1	2	3	4	5	6	7	8	9	10
Released	X									
Cut										
Removed										
Accepted										

Cut = % of Unit Cut    Removed = % of Volume Removed from Sale Area

*Any conditions noted as a Noncompliance require follow up action by sale officer and written memorandum to purchaser outlining necessary work.*

CONTRACT PROVISION	LOCATION	COMMENTS, APPROVAL, AGREEMENT OR BRIEF DESCRIPTION OF WORK OR ACTION NEEDED TO MEET CONTRACT REQUIREMENT
		I met with mineral owner Arthur Stewart and Purchaser Representative to review possible remedies to fix damage to OGM road template/ditches, stoned pipe crossing, well # 23 well site damage, bank disturbance, and exposed cross drain pipe. It is agreed that these repairs can be made with dozer that is on site, and disturbed areas will be seeded.
		I informed Mr. Harvey that the remainder of the material would need to be forwarded to the approved landing location by prehauler/forwarder, and that the approved location would require more stone as well as more bank run on access road. Mr. Stewart did not agree to an alternate landing location at proposed tank battery location.
		A discussion was held to see what impacts would occur to Duhring Resource Company if a contract extension were requested/granted. Duhring Resource stated that this may delay there placement of flow lines, resulting in doing some erosion and sedimentation measures twice(placement of rock in culvert inlets/outlets). It is offered to Shetler Lumber to complete this work at this time. This option require further review.
		Mr. Harvey stated that he is hesitant to pre haul with forwarder due to the road damage that may occur.

Approval as used herein relates to those work items which require Forest Service Approval. It does not mean final approval under BT6.35 / BT6.36, Acceptance of Work, unless specifically indicated as such.

Signature: Sale Administrator  <i>/s/ David Cotterman</i>	Date:  11-06-08	Signature: Forest Service Representative	Date:
I agree on behalf of Purchaser ( <i>delete if inapplicable</i> ) and I acknowledge receipt of this document.		Signature: Purchaser's Representative	Date: